













































ID		Task Mode	Task Name	Duration	Start	Finish	% Complete	Predecessors
1			The Ridgeway (Conservation Site)	57 days	Mon 21/07/25	Tue 07/10/25	100%	
2			Grove Park Road - Hartington Road to Near St Pauls Church	44 days	Mon 21/07/25	Thu 18/09/25	100%	
3			Heston Road - Hogarth Gardens to Church Road	56 days	Mon 21/07/25	Mon 06/10/25	100%	
4			Winchester Road, York Way to End of Road	35 days	Mon 25/08/25	Fri 10/10/25	75%	
5			Winchester Road, Winchester Road to Exeter Road	35 days	Mon 25/08/25	Fri 10/10/25	75%	
6			Armytage Road - Alcock Rd to End of Rd	18 days	Wed 17/09/25	Fri 10/10/25	60%	
7			Rochester Avenue, Granville Avenue to Rosemead Avenue	45 days	Thu 02/10/25	Wed 03/12/25	10%	
8			Manor Avenue - Bath Road to Rosemary Avenue	24 days	Mon 29/09/25	Thu 30/10/25	40%	
9			Beech Avenue - London Road to Hawthorn Road	25 days	Tue 07/10/25	Sat 08/11/25	0%	
10			Lyncroft Gardens - Central Avenue to end of Lyncroft Garde	39 days	Mon 20/10/25	Thu 11/12/25	0%	
11			Alexandra Road - Alexandra Gardens to Hanith Court	26 days	Mon 03/11/25	Sat 06/12/25	0%	
12			Albury Avenue Northumberland Ave to Compion Road	37 days	Mon 10/11/25	Tue 30/12/25	0%	
13			Berkeley Avenue- End of the island to Byron Avenue	28 days	Mon 10/11/25	Wed 17/12/25	0%	
14			Munster Avenue - Boundary Staines Road to Boundary	30 days	Mon 01/12/25	Fri 09/01/26	0%	
15			Parkfield Crescent, High Street to Parkfield Road	36 days	Mon 05/01/26	Mon 23/02/26	0%	
16			Greencroft Road	36 days	Mon 05/01/26	Mon 23/02/26	0%	
17			Oak Way - Unknown Rd to end of Oak way	40 days	Mon 05/01/26	Fri 27/02/26	0%	
18			Ealing Road - High St Brentford to Braemar Road	31 days	Mon 16/02/26	Mon 30/03/26	0%	
19			Kingsley Road, Taunten Avenue to Denrich Road	19 days	Fri 20/02/26	Wed 18/03/26	0%	
20								
21			O&M	84 days?	Mon 14/07/25	Thu 06/11/25	0%	

Project: MGP Programme R5.m
Date: Thu 02/10/25

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	