

Road name	Ward	Completed	Due Week Commencing	Requires re schedule
Benedict Drive	Bedfont	Completed 04/04/2022		
Dudley Road	Bedfont	Completed 07/04/2022		
Edward Road	Bedfont	Completed 07/04/2022		
Gould Road	Bedfont	Completd 08/04/2022		
Grovestile Way	Bedfont	Completed 11/04/2022		
Imperial Road	Bedfont	Completed 27/06/2022		
Longford Avenue	Bedfont	Completed 28/06/2022		
Longleat Way	Bedfont	Completed 29/06/2022		
Myrtle Avenue	Bedfont	completed 15/07/2022		
Northumberland Cres	Bedfont	Completed 15/07/2022		
Oak Way	Bedfont	completed 15/07/2022		
Orchard Avenue	Bedfont	Completed 13/04/2022		
Spinney Drive	Bedfont	Completed 15/04/2022		
Target Close	Bedfont	Completed 14/07/2022		
Unwin Avenue	Bedfont	Completed 13/04/2022		
Ealing Road (Layton – Chestnut)	Brentford	Section completed weekly		
Ealing Road (Netley – Layton)	Brentford	Section completed weekly		
Warfield Road	Bedfont	completed 30/06/2022		
Wellington Avenue	Bedfont	Completed 06/07/2022		
Welwyn Avenue	Bedfont	Completed 06/07/2022		
West Road	Bedfont	Completed 05/07/2022		
Avenue Road	Brentford	Completed 01/06/2022		
Challis Road	Brentford	Completed 27/06/2022		
Clifden Road	Brentford	Completed 27/05/2022		
Ealing Road (Chestnut – Occupation)	Brentford	Completed 27/06/2022		
Eastbourne Road	Brentford	Completed 28/06/2022		
Enfield Road	Brentford	Completed 31/05/2022		
Grosvenor Road	Brentford	Completed 28/06/2022		
Grove Road	Brentford	Completed 31/05/2022		
Hamilton Road	Brentford	Completed 13/04/2022		
Lateward Road	Brentford	Completed 19/04/2022		
Layton Road	Brentford	Completed 31/03/2022		
Lionel Road North (northern half)	Brentford	Completed 29/06/2022		
Lionel Road North (southern half)	Brentford	Completed 01/07/2022		
Mafeking Avenue	Brentford	Completed 30/06/2022		
St Pauls Road	Brentford	Completed 28/06/2022		
The Hollows	Brentford	Completed 01/07/2022		
Whitestile Road	Brentford	Completed 22/04/2022		
Arundel Road	Cranford	Completed 04/04/2022		
Aston Green	Cranford	Completed 04/04/2022		
Avenue Crescent	Cranford	Completed 07/04/2022		
Avenue Gardens	Cranford	Completed 07/04/2022		
Byron Avenue	Cranford	Completed 11/04/2022		
Chaucer Avenue	Cranford	Completed 11/04/2022		
Clevedon Gardens	Cranford	Completed 01/04/2022		
Ely Road	Cranford	Completed 20/04/2022		
Firs Drive	Cranford	Completed 29/03/2022		
Haslemere Avenue	Cranford	Completed 22/04/2022		
Kevin Close	Cranford	Completed 26/04/2022		
Legrace Avenue	Cranford	Completed 27/04/2022		
Lela Avenue	Cranford	Completed 29/04/2022		
Meadowbank Gardens	Cranford	Completed 01/04/2022		
Mornington Crescent	Cranford	Completed 24/03/2022		
Pine Tree Close	Cranford	Completed 07/07/2022		
Rectory Road	Cranford	Completed 08/07/2022		
Regent Close	Cranford		11-Jul-22	08-Aug-22
St Dunstons Road	Cranford	Completed 25/04/2022		
Waye Avenue	Cranford		25-Jul-22	
Buckingham Avenue	Feltham North		25-Jul-22	
Burns Avenue	Feltham North	Completed 06/05/2022		
Cassiobury Avenue	Feltham North	Completed 04/05/2022		
Chichester Way	Feltham North	Completed 05/05/2022		
Cygnat Avenue	Feltham North	Completed 13/07/2022		
Dockwell Close	Feltham North	completed 15/07/2022		
Durham Road	Feltham North		11-Jul-22	08-Aug-22
Fruen Road	Feltham North	Completed 15/06/2022		
Green Man Lane	Feltham North	Completed 06/05/2022		
Helen Avenue	Feltham North	Completed 06/05/2022		
Letchworth Avenue	Feltham North	Completed 10/05/2022		
Link Road	Feltham North	Completed 09/05/2022		
FP Civic Centre to Great West Road	Heston East	Section completed weekly		
Park Way	Feltham North	Completed 10/05/2022		
Ruskin Avenue	Feltham North	Completed 12/05/2022		
Shaftesbury Avenue	Feltham North	Completed 12/05/2022		
Sparrow Farm Drive	Feltham North	completed 15/07/2022		
Tachbrook Road	Feltham North	Completed 13/05/2022		

The Drive	Feltham North	completed 15/07/2022		
The Vale	Feltham North	Completed 15/07/2022		
Avenue Road	Feltham West		11-Jul-22	08-Aug-22
Bedfont Road	Feltham West		11-Jul-22	08-Aug-22
Craven Avenue	Feltham West	Completed 17/05/2022		
Francis Avenue	Feltham West	Completed 17/05/2022		
Hamilton Road	Feltham West	Completed 18/05/2022		
Hanover Avenue	Feltham West	Completed 20/05/2022		
Percival Road	Feltham West	Completed 20/05/2022		
Queens Park Gardens	Feltham West	Completed 18/07/2022		
Redford Close	Feltham West	Completed 18/07/2022		
Rosemead Avenue	Feltham West	Completed 20/05/2022		
Southcote Avenue	Feltham West	Completed 19/07/2022		
Spring Road	Feltham West	Completed 19/07/2022		
St Dunstons Road	Feltham West	Completed 20/07/2022		
Vernon Road	Feltham West	Completed 06/06/2022		
Westbourne Road	Feltham West	Completed 07/06/2022		
Braid Close	Hanworth	Completed 07/06/2022		
Canterbury Road	Hanworth	Completed 08/06/2022		
Cross Road	Hanworth	Completed 08/06/2022		
Dickenson Road	Hanworth	Completed 09/06/2022		
Lincoln Road	Hanworth	Completed 09/06/2022		
Nallhead Road	Hanworth	Completed 10/06/2022		
Norman Road	Hanworth	Completed 14/06/2022		
Osborne Close	Hanworth		18-Jul-22	
Oxford Way	Hanworth		18-Jul-22	
Ridge Way	Hanworth		18-Jul-22	
Riverdale Road	Hanworth	Completed 15/06/2022		
Saxon Avenue	Hanworth		25-Jul-22	
St Albans Avenue	Hanworth		25-Jul-22	
St Georges Road	Hanworth	Completed 31/05/2022		
Stourton Avenue	Hanworth	Completed 20/06/2022		
Sunningdale Road	Hanworth	Completed 17/06/2022		
Swan Road	Hanworth	Completed 23/06/2022		
Towfield Road	Hanworth		25-Jul-22	
Twickenham Road	Hanworth		25-Jul-22	
Winslow Way	Hanworth		25-Jul-22	
Ashfield Avenue	Hanworth Park	Completed 22/06/2022		
Camden Avenue	Hanworth Park	Completed 24/06/2022		
Camrose Avenue	Hanworth Park		25-Jul-22	
Cromwell Road	Hanworth Park	Completed 31/05/2022		
Danesbury Road	Hanworth Park		25-Jul-22	
Elizabeth Way	Hanworth Park		25-Jul-22	
Felthambrook Way	Hanworth Park		01-Aug-22	
Fernside Avenue	Hanworth Park		01-Aug-22	
Nallhead Road	Hanworth Park		01-Aug-22	
Parkside Crescent	Hanworth Park		01-Aug-22	
Parkside Road	Hanworth Park		01-Aug-22	
Queens Road	Hanworth Park		01-Aug-22	
Raleigh Way	Hanworth Park		01-Aug-22	
Sunbury Road	Hanworth Park		01-Aug-22	
Adelaide Road	Heston Central	Completed 27/06/2022		
Almorah Road	Heston Central	Completed 27/06/2022		
Beaufort Gardens	Heston Central	Completed 28/06/2022		
Clairvale Road	Heston Central	Completed 28/06/2022		
Elmdon Road	Heston Central	Completed 30/06/2022		
FP Camborne Way to Great West Road	Heston Central	Completed 04/05/2022		
FP Old park Mews to The Crossways	Heston Central	Completed 04/05/2022		
FP Sutton Square to Great West Road	Heston Central	Completed 04/05/2022		
Greencroft Road	Heston Central	Completed 31/03/2022		
Queens Gardens	Heston Central	Completed 28/06/2022		
Renfrew Road	Heston Central	Completed 30/06/2022		
Sarsen Avenue	Heston Central	Completed 01/07/2022		
Speart Lane	Heston Central	Completed 12/04/2022		
Springwell Road	Heston Central	Completed 15/04/2022		
St Pauls Close	Heston Central	Completed 06/07/2022		
Summerhouse Avenue	Heston Central	Completed 14/04/2022		
Sutton Lane	Heston Central	Completed 08/07/2022		
Sutton Square	Heston Central		11-Jul-22	08-Aug-22
Sutton Way	Heston Central		25-Jul-22	
Biscoe Close	Heston East	Completed 04/04/2022		
Court Road	Heston East	Completed 04/04/2022		
Eton Avenue	Heston East	Completed 05/04/2022		
FP Gresham Road to Spring Grove Crescent	Heston East	Completed 19/04/2022		
FP Heston Road to Walnut Tree Road	Heston East	Completed 20/04/2022		
Hadley Gardens	Heston East	Completed 07/04/2022		
Heston Road	Heston East	Completed 21/04/2022		

Hogarth Gardens	Heston East	Completed 08/04/2022		
Jersey Road	Heston East	Completed 22/04/2022		
Lampton Avenue	Heston East	Completed 11/04/2022		
North Hyde Lane	Heston East	Completed 27/04/2022		
Penbury Road	Heston East	Completed 29/04/2022		
Spring Grove Crescent	Heston East		25-Jul-22	
Spring Grove Road	Heston East		25-Jul-22	
Sutton Dene	Heston East	Completed 05/07/2022		
Sutton Hall Road	Heston East	Completed 06/07/2022		
The Alders	Heston East	Completed 30 May 22		
Thorncliffe Road	Heston East		11-Jul-22	08-Aug-22
Winchester Avenue	Heston East		11-Jul-22	08-Aug-22
Ash Grove	Heston West	Completed 13/05/2022		
Berkeley Way	Heston West	Completed 29/04/2022		
Blossom Way	Heston West	Completed 14/07/2022		
Burns Way	Heston West		11-Jul-22	08-Aug-22
Cranford Lane	Heston West	Completed 15/07/2022		
Fairmead Close	Heston West	Completed 06/05/2022		
FP Ash Grove to Browning Way	Heston West	Completed 03/05/2022		
St Johns Road	Isleworth	Section completed weekly		
FP Springwell Road to Shelley Crescent	Heston West	Completed 03/05/2022		
Heston Avenue	Heston West	Completed 04/05/2022		
Lynmouth Gardens	Heston West		11-Jul-22	08-Aug-22
Meadow Way	Heston West	Completed 06/05/2022		
Northfield Road	Heston West		11-Jul-22	08-Aug-22
Ringway	Heston West	Completed 13/05/2022		
Shelley Crescent	Heston West		11-Jul-22	08-Aug-22
The Vale	Heston West	Completed 10/05/2022		
Wentworth Road	Heston West		25-Jul-22	
Ashourne Grove	Homefields	Completed 04/07/2022		
Balfern Grove	Homefields	Completed 05/07/2022		
Coombe Road	Homefields	Completed 05/07/2022		
Corney Road	Homefields	Completed 06/07/2022		
Cornwall Grove	Homefields	Completed 24/05/2022		
Cranbrook Road	Homefields	Completed 06/07/2022		
Inwood Road	Hounslow Central	Section completed weekly		
Edensor Road	Homefields	Completed 08/07/2022		
Enismore Avenue	Homefields	Completed 29/04/2022		
Flanders Road	Homefields	Completed 25/04/2022		
Grantham Road	Homefields	Completed 24/05/2022		
Homefield Road	Homefields	Completed 26/04/2022		
Netheravon Road	Homefields	Completed 28/04/2022		
Pleydell Avenue	Homefields	completed 27/04/2022		
Powells Walk	Homefields		25-Jul-22	
Prebend Gardens	Homefields	Completed 11/07/2022		
Stamford Brook Ave	Homefields	Completed 04 June 22		
Swanscombe Road	Homefields	Completed 12/07/2022		
Vaughan Avenue	Homefields	Completed 03/05/2022		
Wilton Avenue	Homefields	Completed 04/05/2022		
Alderwick Drive	Hounslow Central		25-Jul-22	
Alexandra Road	Hounslow Central		25-Jul-22	
Denbigh Road	Hounslow Central	Completed 12/05/2022		
Elmsworth Avenue	Hounslow Central		25-Jul-22	
Gordon Road	Hounslow Central		25-Jul-22	
Highlands Close	Hounslow Central		25-Jul-22	
Holly Road	Hounslow Central	Completed 13/05/2022		
Inwood Avenue	Hounslow Central		25-Jul-22	
North Drive	Hounslow Central	Completed 17/05/2022		
Pownall Gardens	Hounslow Central	Completed 17/05/2022		
Pownall Road	Hounslow Central	Completed 17/05/2022		
Stanley Road	Hounslow Central	Completed 18/05/2022		
Sunnycroft Road	Hounslow Central	Completed 18/05/2022		
Taunton Avenue	Hounslow Central	Completed 20/05/2022		
Temple Road	Hounslow Central	Completed 19/05/2022		
Tennyson Road	Hounslow Central	Completed 20/05/2022		
Tiverton Road	Hounslow Central	Completed 20/05/2022		
Worton Gardens	Hounslow Central		25-Jul-22	
Argyle Road	Hounslow Heath		25-Jul-22	
Avondale Gardens	Hounslow Heath		25-Jul-22	
Beresford Gardens	Hounslow Heath		25-Jul-22	
Clarence Terrace	Hounslow Heath		25-Jul-22	
Connaught Avenue	Hounslow Heath		25-Jul-22	
Coombes Close	Hounslow Heath		25-Jul-22	
Heath Road	Hounslow South	Section completed weekly		
Hibernia Gardens	Hounslow Heath	Completed 11/07/2022		
Hibernia Road	Hounslow Heath		18-Jul-22	
Linden Avenue	Hounslow Heath	Completed 20/07/2022		

Munster Avenue	Hounslow Heath	Completed 21/07/2022		
Orchard Road	Hounslow Heath		25-Jul-22	
Park side	Hounslow Heath		25-Jul-22	
Rollit Crescent	Hounslow Heath		25-Jul-22	
Roseheath Road	Hounslow Heath		25-Jul-22	
Rossindel Crescent	Hounslow Heath		25-Jul-22	
St Stephens Road	Hounslow Heath		25-Jul-22	
Station Road	Hounslow Heath		01-Aug-22	
The Avenue	Hounslow Heath		01-Aug-22	
Victoria Avenue	Hounslow Heath		01-Aug-22	
Yew Tree Walk	Hounslow Heath		01-Aug-22	
Argle Road	Hounslow South		01-Aug-22	
Bridge Road	Hounslow South	Completed 06/06/2022		
Chatsworth Crescent	Hounslow South	Completed 07/06/2022		
Ellerdine Road	Hounslow South	Completed 09/06/2022		
Hall Road	Hounslow South	Completed 10/06/2022		
Maswell Park Crescent	Hounslow South	Completed 13/06/2022		
Maswell Park Road	Hounslow South	Completed 13/06/2022		
Millwood Road	Hounslow South	Completed 14/06/2022		
Park Avenue	Hounslow South	Completed 14/06/2022		
Riverside Walk	Hounslow South	Completed 14/06/2022		
Rosebery Road	Hounslow South		01-Aug-22	
Shirley Drive	Hounslow South		01-Aug-22	
Tudor Road	Hounslow South	Completed 15/06/2022		
Whitton Road	Hounslow South	Section completed weekly		
Whitton Dene	Hounslow South	Completed 15/06/2022		
Wolsley Close	Hounslow South	Completed 25/05/2022		
Woodlands Gardens	Hounslow South	Completed 17/06/2022		
Woodlands Road	Hounslow South		01-Aug-22	
Worton Road	Hounslow South		01-Aug-22	
Barrack Road	Hounslow West	Completed 22/06/2022		
Basildene Road	Hounslow West	Completed 01/04/2022		
Beavers lane	Hounslow West	Completed 24/06/2022		
Bulstrode Avenue	Hounslow West		01-Aug-22	
Bulstrode Road	Hounslow West		01-Aug-22	
Cambridge Road	Hounslow West		01-Aug-22	
Cromwell Road	Hounslow West		01-Aug-22	
Francis road	Hounslow West	Completed 24/06/2022		
Grosvenor Road	Hounslow West		01-Aug-22	
Hinton Avenue	Hounslow West		01-Aug-22	
Hospital Road	Hounslow West		01-Aug-22	
Ivanhoe Road	Hounslow West		01-Aug-22	
Manor Avenue	Hounslow West		01-Aug-22	
Martindale Road	Hounslow West		01-Aug-22	
Solway Close	Hounslow West		01-Aug-22	
Sutton Road	Hounslow West	Completed 14/07/2022		
Wellington Road North	Hounslow West	Completed 14/07/2022		
Algar Road	Isleworth	Completed 04/05/2022		
Byfield Road	Isleworth	Completed 05/05/2022		
Chestnut Grove	Isleworth	Completed 06/05/2022		
Cleveland Road	Isleworth	Completed 06/05/2022		
Crane Avenue	Isleworth	Completed 13/07/2022		
F/P from Worple Rd to Algar Rd	Isleworth	Completed 03/05/2022		
Lynton Close	Isleworth	Completed 09/05/2022		
Clipstone Road	Hounslow West	Section completed weekly		
Mogden Lane	Isleworth	Completed 10/05/2022		
Northcote Avenue	Isleworth	Completed 10/05/2022		
Percy Road	Isleworth	Completed 11/05/2022		
Queens Terrace	Isleworth	Completed 11/05/2022		
Tolson Road	Isleworth	Completed 12/05/2022		
Weavers Close	Isleworth	Completed 12/05/2022		
Staines Road	Hounslow West	Section completed weekly		
Worple Avenue	Isleworth	Completed 13/05/2022		
Worple Road	Isleworth	Completed 13/05/2022		
Bassett Gardens	Osterley and Spring		11-Jul-22	08-Aug-22
Burlington Road – mainly weeds in tree pits.	Osterley and Spring	Completed 12/07/2022		
Eversley Crescent	Osterley and Spring	Completed 18/07/2022		
Gower Road	Osterley and Spring	Completed 19/07/2022		
Highfield Road	Osterley and Spring	Completed 20/07/2022		
Lulworth Avenue	Osterley and Spring	Completed 20/07/2022		
Timber Wharf Walk	Syon	Section completed weekly		
Osterley Crescent	Osterley and Spring	Completed 02/06/2022		
Otterburn Gardens	Osterley and Spring		01-Aug-22	
Parkwood Road	Osterley and Spring		01-Aug-22	
Penwerris Avenue	Osterley and Spring	Completed 14/07/2022		
Pevensey Close	Osterley and Spring	Completed 14/07/2022		
Redesdale Gardens	Osterley and Spring	Completed 12/07/2022		

Rothbury Gardens	Osterley and Spring	Completed 13/07/2022		
Roxborough Avenue	Osterley and Spring		18-Jul-22	
Spring Grove Road	Osterley and Spring		18-Jul-22	
Stucley Road	Osterley and Spring		25-Jul-22	
Syon Lane	Osterley and Spring		25-Jul-22	
Syon Park Garden	Osterley and Spring		01-Aug-22	
Villiers Road	Osterley and Spring		01-Aug-22	
Vincent Road	Osterley and Spring		01-Aug-22	
Barnes Passage	Riverside		11-Jul-22	08-Aug-22
Bolton Road	Riverside	Completed 17/05/2022		
Burlington Lane	Riverside	Completed 20/05/2022		
Burnaby Gardens	Riverside	Completed 17/05/2022		
Chesterfield Road	Riverside	Completed 14/07/2022		
Elmwood Road	Riverside	Completed 14/07/2022		
Gordon Road	Riverside	Completed 20/05/2022		
Great Chertsey Road	Riverside		11-Jul-22	08-Aug-22
Grove Park Bridge	Riverside	completed 15/07/2022		
Grove Park Road	Riverside	completed 27/05/2022		
Hartington Road	Riverside	Completed 06/06/2022		
Milnthorpe Road	Riverside	Completed 06/06/2022		
Spencer Road	Riverside	Completed 07/06/2022		
Sutton Court Road	Riverside	Completed 09/06/2022		
Sutton Lane South	Riverside	Completed 09/06/2022		
Wellesley Road	Riverside	completed 31/05/2022		
Whitehall Gardens	Riverside	Completed 13/06/2022		
Wolseley Gardens	Riverside	Completed 13/06/2022		
Albany Road	Syon	Completed 14/06/2022		
Castle Road	Syon	Completed 30/06/2022		
Glenhurst Road	Syon	Completed 14/06/2022		
Grainger Road	Syon	Completed 14/06/2022		
Kendall Road	Syon	Completed 15/06/2022		
Lateward Road	Syon	Completed 15/06/2022		
Linkfield Road	Syon	Completed 27/05/2022		
Lismore Close	Syon	Completed 20/06/2022		
Loring Road	Syon	Completed 24/03/2022		
Maple Grove	Syon	Completed 27/05/2022		
Mill Plat Avenue	Syon	Completed 26/05/2022		
Newton Road	Syon	Completed 24/03/2022		
Nottingham Road	Syon	Completed 23/05/2022		
Orchard Road	Syon	Completed 27/05/2022		
Smallberry Avenue	Syon	Completed 20/06/2022		
Somerset Road	Syon	Completed 21/06/2022		
Teesdale Avenue	Syon	Completed 22/06/2022		
The Butts	Syon	Completed 21/06/2022		
Alwyn Avenue	Turnham Green	Completed 24/06/2002		
Barrowgate Road	Turnham Green	Completed 23/06/2022		
Binns Road	Turnham Green	Completed 19/07/2022		
Burlington Gardens	Turnham Green	Completed 19/07/2022		
Dale Street	Turnham Green	Completed 20/07/2022		
Devonshire Passage	Turnham Green	Completed 20/07/2022		
Devonshire Road	Turnham Green	Completed 21/07/2022		
Duke Road	Turnham Green	21/07/2022		
Dukes Avenue	Turnham Green	21/07/2022		
Glebe Street	Turnham Green	Completed 20/07/2022		
Harvard Road	Turnham Green		25-Jul-22	
Linden Gardens	Turnham Green		25-Jul-22	
Manor Gardens	Turnham Green		25-Jul-22	
Manor Way	Turnham Green		25-Jul-22	
Park Drive	Turnham Green		25-Jul-22	
Park Place Drive	Turnham Green		25-Jul-22	
Princes Avenue	Turnham Green		25-Jul-22	
The Ridgeway	Turnham Green		25-Jul-22	
Wavendon Avenue	Turnham Green	Completed 26 May 22		
Richmond Road	Bedfont	Section completed weekly		
Ealing Road (High St – Netley)	Brentford	Section completed weekly		
Harlington Road East	Hanworth Park	Section completed weekly		
Bath Road	Hounslow West	Section completed weekly		
Twickenham Road	Isleworth	Section completed weekly		
Strand on the Green	Riverside	Section completed weekly		
Thames Road	Riverside	Section completed weekly		
Chiswick High Road	Turnham Green	Section completed weekly		
Queens Platinum Jubilee Cleanse				
Nottingham Road	Isleworth	Completed 23/05/2022		
Shelson Avenue	Feltham	Completed 23/05/2022		
Lynton Close	Isleworth	Completed 23/05/2022		
Challis Road	Brentford	Completed 23/05/2022		
Dawes ave	Isleworth	Completed 23/05/2022		

Devonshire Garedens	Chiswick	Completed 30/06/2022		
Priory avene	Chiswick	Completed 24/05/2022		
Cornwall Grove	Chiswick	Completed 24/05/2022		
Ernest Gardens	Chiswick	Completed 24/05/2022		
Pleydell Avenue	Chiswick	Completed 24/05/2022		
Stile Hall Gardens	Chiswick	Completed 24/05/2022		
Lonsdale Road	Chiswick	Completed 03/06/2022		
Grantham Road	Chiswick	Completed 24/05/2022		
Sutton lane north	chiswick	Completed 25/05/2022		
Grove Park terrace	Chiswick	Completed 01/06/2022		
Wilmington Avenue	Chiswick	completed 25/05/2022		
wilton Avenue	Chiswick	Completed 25/05/2022		
Abinger road	Chiswick	Completed 02/06/2022		
Silver Crescent	chiswick	completed 26/05/2022		
Foster road	chiswick	Completed 26/05/2022		
Wavendon Avenue	Chiswick	Completed 26/05/2022		
Spring grove	Chiswick	Completed 26/05/2022		
Strand On Te Green	Chiswick	Completed 27/05/2022		
Riverview road	Chiswick	Completed 27/05/2022		
Grove park Road	Chiswick	Completed 27/05/2022		
The Ridgeway	Chiswick	Completed 30/05/2022		
Airedale Avenue	Chiswick	Completed 30/05/2022		
Burnaby Crescent	Chiswick	Completed 30/05/2022		
Beverley Road	Chiswick	Completed 03/06/2022		
Wellesley Road	Chiswick	Completed 01/06/2022		
Stamford Brook Avenue	Chiswick	Completed 31/05/2022		
Whitehall Park Road	Chiswick	Completed 31/05/2022		
Thorton Avenue	Chiswick	Completed 31/05/2022		
Upham Park Road	Chiswick	Completed 02/06/2022		
Elliot Road	Chiswick	Completed 03/06/2022		
Chesterfield Road	Chiswick	Completed 03/06/2022		
Strand On The Green	Chiswick	Completed 27/05/2022		
Castle Road	Isleworth	Completed 31/05/2022		
Grainger Road	Isleworth	Completed 25/05/2022		
Osterley Crescent	Isleworth	Completed 02/06/2022		
Finney Lane	Isleworth	Completed 25/05/2022		
Lateward Road	Brentford	Completed 04/06/2022		
Mill Plat Avenue	Isleworth	Completed 26/05/2022		
Cranmore Avenue	Osterley	Completed 26/05/2022		
Clifton Road	Osterley	Completed 27/05/2022		
Clifden Road	Brentford	Completed 27/05/2022		
Maple Grove	Brentford	Completed 27/05/2022		
Lismore Close	Brentford	Completed 27/05/2022		
Algar Road	Isleworth	Completed 30/05/2022		
Mandeville Road	Isleworth	Completed 30/05/2022		
York Road	Brentford	Completed 30/05/2022		
Hartham Road	Isleworth	Completed 03/06/2022		
Orchard Road	Brentford	Completed 31/05/2022		
Percy Road	Brentford	Completed 31/05/2022		
Grove Road	Brentford	Completed 31/05/2022		
Heddon Close	Islewoth	Completed 03/06/2022		
Avenue Road	Brentford	Completed 01/06/2022		
Rideway Road	Chiswick	Completed 01/06/2022		
The Butts	Brentford	Completed 02/06/2022		
Chesnut Grove	Isleworth	Completed 01/06/2022		
Millwood Road	Hounslow	Completed 25/05/2022		
Wolsey Close	Hounslow	Completed 25/05/2022		
Kneller Gardens	Hounslow	Completed 25/05/2022		
East Road	Feltham	completed 26/05/2022		
Malvern Drive	Feltham	completed 26/05/2022		
Manor Drive	Feltham	completed 26/05/2022		
Dorset Waye	Heston	Completed 27/05/2022		
Helen Avenue	Feltham	Completed 27/05/2022		
Hazlemere Close	Feltham	Completed 27/05/2022		
Slattery Road	Hanworth	Completed 30/05/2022		
Wyatt Close	Hanworth	Completed 30/05/2022		
The Alders	Heston	Completed 30/05/2022		
Queens Avenue	Hanworth	Completed 31/05/2022		
Cromwell Road	Hanworth	Completed 31/05/2022		
Sydney Road	Feltham	Completed 31/05/2022		
St Georges Road	Hanworth	Completed 01/06/2022		
Nene Gardens	Hanworth	Completed 01/06/2022		
The Drive	Hounslow Central	Completed 14/07/2022		
Standard Road	Hounslow West	Completed 07/07/2022		
Clare Road	Houslow West	Completed 07/07/2022		

Total Roads	Total Completed	Total to Complete	Total required reschedule
459	361	97	14