

2024 Carriageway and Footway

The start & finish dates are subject to change. Please check the website for regular updates. Last Updated 30/09/2024

MAJOR MAINTENANCE DAYTIME CARRIAGEWAY RESURFACING

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
04/04/2024	04/04/2024	08:00AM	17:00PM	ISLEWORTH	AYLETT ROAD	ST JOHNS ROAD TO THE END OF THE ROAD	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Completed
05/04/2024	05/04/2024	08:00AM	17:00PM	HESTON EAST	WHEATLANDS	WHEATLANDS (N) TO WHEATLANDS (S) (SERVICE ROAD OFF OF MAIN ROAD INTO WHEATLANDS ESTATE)	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Completed
08/04/2024	08/04/2024	08:00AM	17:00PM	HOUNSLOW CENTRAL	ELLINGTON ROAD	ELLINGTON ROAD WEST TO ELLINGTON ROAD EAST (CULDESAC OFF THE MAIN ELLINGTON ROAD)	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Completed
09/04/2024	10/04/2024	08:00AM	17:00PM	HANWORTH VILLAGE	NORMAN AVENUE	BETWEEN CANTERBURY AVENUE AND SAXON AVENUE	Covered Concrete	Full Carriageway Resurfacing and renewed road marking	Completed

DEPARTMENT FOR TRANSPORT AND LBH ADDITIONAL CARRIAGEWAY INVESTMENT WORKS

23/10/2024	23/10/2024	08:00AM	17:00PM	BEDFONT	MYRTLE AVENUE	HATTON RD TO END OF RD (MYRTLE AV)	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
24/10/2024	25/10/2024	08:00AM	17:00PM	HESTON WEST	BRABAZON ROAD	BRABAZON RD T JCT TO COBHAM RD	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
28/10/2024	30/10/2024	08:00AM	17:00PM	HESTON EAST	LAMPTON AVENUE	LAMPTON RD TO END OF RD (LAMPTON AV)	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
31/10/2024	02/11/2024	08:00AM	17:00PM	BRENTFORD WEST	CLIFDEN ROAD	BROOK RD S TO WINDMILL RD	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
04/11/2024	06/11/2024	08:00AM	17:00PM	HANWORTH VILLAGE	WINSLOW WAY	HOUNSLOW RD TO END OF RD (WINSLOW WAY)	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
07/11/2024	08/11/2024	08:00AM	17:00PM	HESTON WEST	ARMYTAGE ROAD	CRANFORD LN TO ALCOCK RD	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
11/11/2024	11/11/2024	08:00AM	17:00PM	FELTHAM NORTH	SPARROW FARM DRIVE	CYGNET AV TO JCT DURHAM RD	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed
21/10/2024	22/10/2024	08:00AM	17:00PM	CHISWICK GUNNERSBURY	WINDMILL ROAD	CHISWICK HIGH RD TO END OF RD (WINDMILL RD)	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Programmed

MAJOR MAINTENANCE DAYTIME FOOTWAY/FOOTPATH WORKS

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
11/03/2024	15/03/2024	08:00AM	17:00PM	HANWORTH PARK	FELTHAM BROOK WAY	END OF ISLAND TO RBT FELTHAMBROOKWAY	ASPHALT	ASPHALT TO ASPHALT CONSTRUCTION	Completed
18/03/2024	28/03/2024	08:00AM	17:00PM	HANWORTH PARK	SPRING ROAD	HALF RSL (NON RESIDENTIAL SIDE ONLY) BETWEEN SUNBURY ROAD AND SPRING ROAD	ASPHALT	ASPHALT TO ASPHALT CONSTRUCTION	Completed
02/04/2024	15/04/2024	08:00AM	17:00PM	FELTHAM WEST	PERCIVAL ROAD	BETWEEN RALEIGH ROAD TO AVENUE ROAD (EVENS SIDE ONLY)	ASPHALT	ASPHALT TO ASPHALT CONSTRUCTION	Completed
25/03/2024	30/04/2024	08:00AM	17:00PM	CRANFORD	VINCENT ROAD	BASILDENE ROAD TO MARMOT ROAD	FLAGSTONE TO ASPHALT	FULL RECON WHITE TO BLACK	Completed
25/03/2024	15/04/2024	08:00AM	17:00PM	BRENTFORD EAST	CLAYPONDS GARDENS	FROM THE SIDE OF 63 CLAYPONDS AVENUE TO THE END OF THE ROAD CLAYPONDS GARDENS	FLAGSTONE TO ASPHALT	FULL RECON WHITE TO BLACK FULL RECON BLACK TO BLACK	Completed

MAJOR MAINTENANCE NIGHT TIME CARRIAGEWAY PATCHING (SPOT DEFECTS)

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
------------	-------------	------------	-------------	------	----------	---------------------	-------------------	-----------	--------

16/04/2024	17/04/2024	21:00PM	05:00AM	CHISWICK HOMEFIELDS	TURNHAM GREEN TERRACE	TURNHAM GREEN, CHISWICK HIGH RD TO BEDFORD PARK CORNER	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
17/04/2024	18/04/2024	21:00PM	05:00AM	OSTERLEY & SPRING GROVE	SYON LANE	SYON LANE, GOWER RD TO JCT JERSEY RD (JCT GRANT WAY)	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
17/04/2024	18/04/2024	21:00PM	05:00AM	SYON & BRENTFORD LOCK	HALF ACRE	HALF ACRE, HIGH STREET TO LION WAY	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
18/04/2024	19/04/2024	21:00PM	05:00AM	ISLEWORTH	ST JOHNS ROAD	BUS STOP ST JOHNS ROAD, NR CAR PARK ENT TO LONDON RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
18/04/2024	19/04/2024	21:00PM	05:00AM	HOUNSLOW WEST	BATH ROAD	BATH ROAD, STANDARD RD TO JCT WELLINGTON RD N	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
19/04/2024	20/04/2024	21:00PM	05:00AM	HESTON CENTRAL	VICARAGE FARM ROAD	VICARAGE FARM, ORCHARD AV TO CRANEFORD LN	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
19/04/2024	20/04/2024	21:00PM	05:00AM	HESTON CENTRAL	VICARAGE FARM ROAD	VICARAGE FARM, ORCHARD AV TO CRANEFORD LN	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
22/04/2024	23/04/2024	21:00PM	05:00AM	HOUNSLOW WEST	GREEN LANE	SALISBURY RD TO CAUSEWAY	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
22/04/2024	23/04/2024	21:00PM	05:00AM	HOUNSLOW WEST	GREEN LANE	JCT TAMIAN WAY TO SALISBURY RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
23/04/2024	24/04/2024	21:00PM	05:00AM	BEDFONT	HATTON ROAD	BUS STOP HATTON ROAD, WELLINGTON RD TO MYRTLE AVE	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
23/04/2024	24/04/2024	21:00PM	05:00AM	HANWORTH PARK	HANWORTH ROAD	HANWORTH ROAD, JCT KINGS RD TO HOUNSLOW RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
24/04/2024	25/04/2024	21:00PM	05:00AM	HANWORTH VILLAGE	HAMPTON LANE	HAMPTON LANE, JCT CROSS RD TO BOUNDARY	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
25/04/2024	26/04/2024	21:00PM	05:00AM	CHISWICK GUNNERSBURY	CHISWICK HIGH ROAD	CHISWICK HIGH ROAD, BUS STOP CHISWICK HIGH ROAD APPROACH JUNCTION CHISWICK PARK	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed

MAJOR MAINTENANCE DAY TIME CARRIAGEWAY PATCHING (SPOT DEFECTS)

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
26/08/2024	28/08/2024	09:00AM	17:00PM	BEDFONT	CLOCKHOUSE LANE	ASCOT RD TO END OF ISLAND	Uncovered Rigid	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
26/08/2024	28/08/2024	09:00AM	17:00PM	FELTHAM NORTH	CENTRAL WAY	JCT FAGGS RD TO NR HUNTING HOUSE	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
27/08/2024	29/08/2024	09:00AM	17:00PM	HOUNSLOW HEATH	STAINES ROAD	WELLINGTON RD TO MUNSTER AV	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
27/08/2024	29/08/2024	09:00AM	17:00PM	HOUNSLOW HEATH	HANWORTH ROAD	ROLLIT CRES TO CROMWELL RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
10/08/2024	11/08/2024	09:00AM	17:00PM	HESTON EAST	LAMPTON ROAD	BULSTRODE RD TO THAMESVALE CL	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed by 3rd Party
28/08/2024	30/08/2024	09:00AM	17:00PM	HOUNSLOW EAST	SPRING GROVE ROAD	WORTON WAY TO KINGSLEY RD	Covered Concrete	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
28/08/2024	30/08/2024	09:00AM	17:00PM	HOUNSLOW EAST	SPRING GROVE ROAD	WORTON WAY TO KINGSLEY RD	Covered Concrete	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
30/08/2024	03/09/2024	09:00AM	17:00PM	HESTON EAST	HESTON ROAD	HOGARTH GRDS TO JCT CHURCH RD	Flexible Composite	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
30/08/2024	03/09/2024	09:00AM	17:00PM	HESTON EAST	HESTON ROAD	HOGARTH GRDS TO JCT CHURCH RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed

01/09/2024	03/09/2024	09:00AM	17:00PM	HESTON EAST	HESTON ROAD	WINCHESTER AV TO BOUNDARY	Flexible Composite	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
03/09/2024	05/09/2024	09:00AM	17:00PM	HESTON CENTRAL	NEW HESTON ROAD	MEMORIAL CL TO VICARAGE FARM RD MINI RBT	Flexible Composite	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
02/09/2024	04/09/2024	09:00AM	17:00PM	HESTON EAST	NORTH HYDE LANE	RINGWAY TO FERN LN	Flexible Composite	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
29/08/2024	02/09/2024	09:00AM	17:00PM	OSTERLEY & SPRING GROVE	LONDON ROAD	SPRING GROVE RD TO THORNBURY RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
29/08/2024	02/09/2024	09:00AM	17:00PM	OSTERLEY & SPRING GROVE	LONDON ROAD	SPRING GROVE RD TO THORNBURY RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed
03/09/2024	05/09/2024	09:00AM	17:00PM	BRENTFORD EAST	EALING ROAD	BURFORD RD TO NEW RD	Fully Flexible	CARRIAGEWAY ASPHALT PATCHING AND ROAD MARKING	Completed

MAJOR MAINTENANCE DAY/NIGHT TIME (SCRIM)

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
TBC	TBC	21:00PM	05:00AM	BEDFONT	STANWELL ROAD RBT	STANWELL RD RBT, WHOLE ROUNDABOUT	Fully Flexible	Full Carriageway Resurfacing and renewed road marking	Deffered to Summer 2025
12/11/2024	13/11/2024	21:00PM	05:00AM	HOUNSLOW SOUTH	HALL ROAD	EATON ROAD TO HEATH ROAD	Fully Flexible	Full Carriageway microsurfacing and renewed road marking	Programmed
13/11/2024	14/11/2024	21:00PM	05:00AM	BEDFONT	BEDFONT LANE	WESTMACOTT DRIVE TO ASHMEAD ROAD	Fully Flexible	Full Carriageway microsurfacing and renewed road marking	Programmed
14/11/2024	15/11/2024	21:00PM	05:00AM	OSTERLEY & SPRING GROVE	SYON LANE	MACFARLANE LANE S/B TO THE TESCO ROUNDABOUT	Fully Flexible	Full Carriageway microsurfacing and renewed road marking	Programmed

MAJOR MAINTENANCE NIGHT TIME (HFS)

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
16/07/2024	17/07/2024	20:00PM	05:00AM	CHISWICK GUNNERSBURY	ACTON LANE	S/B APPROACH TO SAINSBURYS RBT	Anti-Skid	High friction surfacing	Completed
17/07/2024	18/07/2024	20:00PM	05:00AM	CHISWICK GUNNERSBURY	ACTON LANE	N/B APPROACH TO SAINSBURYS RBT	Anti-Skid	High friction surfacing	Completed
18/07/2024	19/07/2024	20:00PM	05:00AM	BRENTFORD WEST	WINDMILL ROAD	S/B APPROACH TO A4 GWR	Anti-Skid	High friction surfacing	Completed
19/07/2024	20/07/2024	20:00PM	05:00AM	ISLEWORTH	TWICKENHAM ROAD	N/B APPROACH TO MINI RBT JCT ST JOHNS RD	Anti-Skid	High friction surfacing	Completed
19/07/2024	20/07/2024	20:00PM	05:00AM	HANWORTH VILLAGE	CHERTSEY ROAD	N/B APPROACH TO TRAFFIC LIGHTS JCT BEDFONT ROAD	Fine Milling	Removal of old high friction surfacing	Completed
23/07/2024	25/07/2024	20:00PM	05:00AM	BEDFONT	CLOCKHOUSE LANE	N/B APPROACH TO RBT NEXT TO 'ON THE RUN' PETROL STATION	Anti-Skid	High friction surfacing	In Progress
25/07/2024	26/07/2024	20:00PM	05:00AM	BRENTFORD EAST	EALING ROAD	N/B APPROACH TO A4 GWR	Anti-Skid	High friction surfacing	Programmed
26/07/2024	27/07/2024	20:00PM	05:00AM	HANWORTH VILLAGE	CHERTSEY ROAD	N/B APPROACH TO TRAFFIC LIGHTS JCT BEDFONT ROAD	Fine Milling	Removal of old high friction surfacing	Programmed