

**2025 Carriageway and Footway**

*The start & finish dates are subject to change. Please check the website for regular updates. Last updated 03/10/2025*

**MAJOR MAINTENANCE DAYTIME FULL RSL CARRIAGEWAY RESURFACING**

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
09/06/2025	13/06/2025	09:00am	17:00PM	HOUNSLOW SOUTH	CHATSWORTH CRESCENT	HEATH RD (E) TO HEATH RD (W) RESURFACING OF THE MAIN CRESCENT	Fully Flexible	FF-STREN:4&5	Completed
15/09/2025	18/09/2025	09:00am	17:00PM	BEDFONT	NEW ROAD	FROM THE JUNCTION WITH HATTON RD TO THE JUNCTION WITH BETHANY WAYE	Fully Flexible	FF-STREN:4&5	Completed
15/09/2025	02/10/2025	09:00am	17:00PM	BEDFONT	NEW ROAD	FROM THE JUNCTION WITH BETHANY WAYE TO THE JUNCTION WITH ROMAN RD	Fully Flexible	FF-STREN:4&5	Completed
17/06/2025	18/06/2025	09:00am	17:00PM	HOUNSLOW SOUTH	WHITTON DENE	FROM THE BOUNDARY JUNCTION WITH OLD MANOR DRIVE TO 191 WHITTON DENE	Covered Concrete	CC-RESU&SEAL:4&5	Completed
16/06/2025	16/06/2025	08:00AM	17:00PM	OSTERLEY & SPRING GROVE	NORTHUMBERLAND AVENUE	FROM THE JUNCTION OF SYON LANE TO JUST PAST THE JUNCTION WITH HEXHAM GARDENS	Covered Concrete	CC-RESU&SEAL:4&5	Completed

**MAJOR MAINTENANCE NIGHT TIME MINOR CARRIAGEWAY PANEL REPAIR**

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
07/10/2025	08/10/2025	21:00PM	05:00AM	FELTHAM NORTH	STAINES ROAD	FROM HOUNSLOW ROAD JUNCTION THE W/B LANE ADJACENT TO TESCO EXPRESS TO THE JUNCTION WITH THE VALE	Fully Flexible	PANEL/PATCH 90MM (FF- STREN:1&2)	Programmed

**MAJOR MAINTENANCE DAYTIME FULL FSL FOOTWAY/FOOTPATH WORKS**

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
07/04/2025	24/04/2025	08:00AM	17:00PM	FELTHAM WEST	CHERTSEY ROAD	FROM THE BOROUGH BOUNDARY TO START OF SLIP HEADING TOWARDS HAMILTON ROAD	ASPHALT	PARTIAL RECON BLACK TO BLACK	Completed
23/04/2025	23/05/2025	08:00AM	17:00PM	HESTON/CRANFORD	WRIGHT ROAD	COBHAM ROAD TO BRABAZON ROAD	ASPHALT	FULL RECON WHITE TO BLACK	Completed
08/09/2025	17/10/2025	08:00AM	17:00PM	CRANFORD	WESTWICK GARDENS	WOODFIELD ROAD TO BURNHAM GDNS	ASPHALT	FULL RECON WHITE TO BLACK	Ongoing

**MAJOR MAINTENANCE NIGHT TIME CARRIAGEWAY PATCHING/LARGE PANEL (SPOT DEFECTS)**

START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
09/07/2025	10/07/2025	21:00PM	05:00AM	FELTHAM WEST	ASHFORD ROAD	CHERTSEY RD TO CHALLENGE RD. JUST IN THE JUNCTION HEADING NORTH ON CHALLENGE ROAD AND ASHFORD ROAD ACROSS THE JUNCTION WITH CHALLENGE ROAD HEADING EAST	Fully Flexible	FF-STREN:3	Completed
11/07/2025	12/07/2025	21:00PM	05:00AM	CHISWICK HOMEFIELDS	BATH ROAD	EASTBOUND ACROSS THE JCT WITH ABINGER ROAD TO THE BOROUGH BOUNDARY	Fully Flexible	FF-STREN:3	Completed
25/06/2025	26/06/2025	21:00PM	05:00AM	OSTERLEY & SPRING GROVE	LONDON ROAD	WESTBOUND APPROAD TO THE ZEBRA CROSSING JCT WITH THORNBURY ROAD	Fully Flexible	FF-STREN:1&2	Completed
10/07/2025	11/07/2025	21:00PM	05:00AM	HOUNSLOW EAST	HIGH STREET	W/B IN THE BUS LANES HEADING TOWARD THE JUNCTION WITH THE TRAFFIC LIGHTS AT SCHOOL ROAD	Fully Flexible	FF-STREN - EME2:1&2	Completed

10/07/2025	11/07/2025	21:00PM	05:00AM	HOUNSLOW EAST	KINGSLEY ROAD	S/B IN THE BUS LANES HEADING TOWARD THE JUNCTION WITH THE TRAFFIC LIGHTS AT LONDON ROAD	Fully Flexible	FF-STREN - EME2:1&2	Completed
<b>MAJOR MAINTENANCE DAY TIME CARRIAGEWAY PATCHING SMALL MINOR (SPOT DEFECTS)</b>									
START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
19/06/2025	23/06/2025	09:00AM	17:00PM	FELTHAM WEST	ASHFORD ROAD	OPPOSITE THE JUNCTION WITH THE CLUMPS SMALL PATCH IN THE E/B CARRIAGEWAY	Fully Flexible	Panel / Patch 90mm (day)	Completed
23/06/2025	26/06/2025	09:00AM	17:00PM	FELTHAM WEST	THE HERMITAGE	W/B SIDE OF THE HERMITAGE AGAINST THE GRASS VERGE. INSTALLATION OF KERB AND PATCH REPAIR TO THE CHANNEL	Fully Flexible	Kerb Install and Panel repairs	Completed
03/07/2025	04/07/2025	09:00AM	17:00PM	FELTHAM NORTH	STAINES ROAD	IN THE E/B LANE O/S 348 TO 356 STAINES ROAD AT CROSSING POINT TO BEDFONT LANE	Fully Flexible	Channel Patch 90mm (day)	Completed
20/06/2025	20/06/2025	09:00AM	17:00PM	FELTHAM WEST	BEDFONT ROAD	OPPOSITE DNATA DEPOT IN THE N/B CARRIAGEWAY AROUND UTILITY COVER	Concrete	Panel / Patch Concrete (200mm deep)	Completed
20/06/2025	20/06/2025	09:00AM	17:00PM	FELTHAM WEST	BEDFONT ROAD	OPPOSITE DNATA DEPOT IN THE N/B CARRIAGEWAY AROUND DRAIN COVER	Concrete	Panel / Patch Concrete (200mm deep)	Completed
19/06/2025	20/06/2025	09:00AM	17:00PM	HANWORTH VILLAGE	NEW ROAD	IN THE E/B LANE AFTER THE ENTRANCE TO LIDL CAR PARK	Fully Flexible	Panel / Patch 90mm (day)	Completed
02/07/2025	04/07/2025	09:00AM	17:00PM	HOUNSLOW HEATH	HANWORTH ROAD	IN THE E/B LANE JUST BEFORE THE JUNCTION WITH HIBERNIA ROAD	Fully Flexible	Panel / Patch 90mm (day)	Completed
02/06/2025	04/06/2025	09:00AM	17:00PM	HESTON EAST	HESTON ROAD	OPPOSITE 88A HESTON ROAD CARRIAGEWAY PATCHING	Fully Flexible	Panel / Patch 90mm (day)	Completed
30/06/2025	01/07/2025	09:00AM	17:00PM	HESTON EAST	HESTON ROAD	OPPOSITE 90 HESTON ROAD CARRIAGEWAY PATCHING	Fully Flexible	Panel / Patch 90mm (day)	Completed
01/07/2025	03/07/2025	09:00AM	17:00PM	HESTON CENTRAL	NEW HESTON ROAD	ACROSS THE JUNCTION WITH HUNTING PLACE CARRIAGEWAY PATCHING	Fully Flexible	Panel / Patch 90mm (day)	Completed
26/06/2025	27/06/2025	09:00AM	17:00PM	HESTON WEST	CONVENT WAY	W/B CARRIAGEWAY FROM THE BUS STOP TO THE SIDE OF THE ELECTRICAL SUB STATION TOWARD NORTHYDE LANE	Fully Flexible	Panel / Patch 90mm (day)	Completed
30/06/2025	02/07/2025	09:00AM	17:00PM	HESTON CENTRAL	VICARAGE FARM	OUTSIDE 321 ON THE EXIT TO THE MINI ROUNDABOUT CARRIAGEWAY PATCH	Fully Flexible	Panel / Patch 90mm (day)	Completed
30/06/2025	02/07/2025	09:00AM	17:00PM	HESTON CENTRAL	VICARAGE FARM	OUTSIDE 124 VICARAGE FARM ROAD JUST AFTER THE JUNCTION WITH SUMMERHOUSE AVENUE. CARRIAGEWAY PATCH	Fully Flexible	Panel / Patch 90mm (day)	Completed
19/06/2025	23/06/2025	09:00AM	17:00PM	FELTHAM NORTH	SPACE WAYE	ON THE BEND BY TOTAL FREIGHT SERVICES PAST THE JUNCTION WITH CHALMERS WAY. CARRIAGEWAY PANEL REPAIR	Covered Concrete	Panel / Patch 90mm (day)	Completed
19/06/2025	23/06/2025	09:00AM	17:00PM	FELTHAM NORTH	SPACE WAYE	GOING TOWARD UNIT 8 AND THE JUNCTION WITH CHALMERS WAY. JOINT REPAIR	Concrete	Joint Repair	Completed
20/06/2025	24/06/2025	09:00AM	17:00PM	FELTHAM NORTH	CENTRAL WAY	JUST AFTER ATLAS HOUSE HEADING W/B PATCH REPAIR IN THE CARRIAGEWAY	Covered Concrete	Panel / Patch 90mm (day)	Completed
02/07/2025	04/07/2025	09:00AM	17:00PM	HOUNSLOW HEATH	STAINES ROAD	IN THE EASTBOUND CARRIAGEWAY JUST BEFORE THE ENTRANCE TO THE GARAGE. PATCH REPAIR IN THE CHANNEL	Fully Flexible	Panel / Patch 90mm (day)	Completed
OCT/NOV DATE TBC	OCT/NOV DATE TBC	09:00AM	17:00PM	HOUNSLOW HEATH	STAINES ROAD	AT THE LEFT HAND TURN FROM STAINES ROAD INTO CROMWELL ROAD CARRIAGEWAY PATCH	Fully Flexible	Panel / Patch 90mm (day)	Planning
30/06/2025	02/07/2025	09:00AM	17:00PM	HOUNSLOW WEST	GREEN LANE	HEADING TOWARD THE JUNCTION WITH SALISBURY ROAD SMALL PATCH IN THE LEFT HAND LANE BY LAMP COLUMN	Fully Flexible	Panel / Patch 90mm (day)	Completed

03/07/2025	04/07/2025	09:00AM	17:00PM	CHISWICK HOMEFIELDS	CHISWICK HIGH ROAD	NEAR THE ENTRANCE TO HOMEFIELD PLACE. MINOR REPAIR AROUND SERVICE BOX IN THE CARRIAGEWAY	Fully Flexible	Panel / Patch 90mm (day)	Completed
18/06/2025	20/06/2025	09:00AM	17:00PM	CHISWICK GUNNERSBURY	FISHERS LANE	NEAR 18 FISHERS LANE MINOR REPAIR IN THE CARRIAGEWAY CHANNEL	Fully Flexible	Panel / Patch 90mm (day)	Completed
OCT/NOV DATE TBC	OCT/NOV DATE TBC	09:00AM	17:00PM	CHISWICK HOMEFIELDS	CHISWICK HIGH ROAD	CHISWICK COMMON RD TO ARNOTT CL	Fully Flexible	Panel / Patch 90mm (day)	Planning
16/06/2025	18/06/2025	09:00AM	17:00PM	BRENTFORD EAST	LIONEL ROAD SOUTH	ON THE DOWN SLOPE FROM THE BRIDGE TO THE MINI ROUNDABOUT	Fully Flexible	Panel / Patch 90mm (day)	Completed
16/06/2025	16/06/2025	09:00AM	17:00PM	BRENTFORD EAST	EALING ROAD	CARRIAGEWAY PATCH OPPOSITE THE ENTRANCE TO PHEONIX TRADING PARK.	Fully Flexible	Panel / Patch 90mm (day)	Completed
17/06/2025	19/06/2025	09:00AM	17:00PM	BRENTFORD EAST	SOUTH EALING ROAD	IN THE CARRIAGEWAY CHANNEL OUTSIDE NO, 236 ON APPROACH TO THE JUNCTION WITH DARWIN ROAD	Fully Flexible	Panel / Patch 90mm (day)	Completed
17/06/2025	19/06/2025	09:00AM	17:00PM	SYON & BRENTFORD LOCK	LONDON ROAD	HEADING WEST TOWARD BRENT LEA SMALL AREA OF CARRIAGEWAY PATCHING AROUND UTILITY	Fully Flexible	Panel / Patch 90mm (day)	Completed
25/06/2025	26/06/2025	09:00AM	17:00PM	OSTERLEY & SPRING GROVE	LONDON ROAD	E/B ON THE JCT WITH ST JOHNS ROAD SMALL AREA OF PATCHING	Fully Flexible	Panel / Patch 90mm (day)	Completed
02/07/2025	03/07/2025	09:00AM	17:00PM	OSTERLEY & SPRING GROVE	LONDON ROAD	JUST AFTER THE ZEBRA CROSSING HEADING EAST SMALL AREA OF PATCHING	Fully Flexible	Panel / Patch 90mm (day)	Completed
02/07/2025	04/07/2025	09:00AM	17:00PM	HOUNSLOW EAST	SPRING GROVE ROAD	ON THE LEFT HAND TURN FROM THORNBURY AVENUE TO SPRING GROVE ROAD A SMALL CARRIAGEWAY PATCH REPAIR	Fully Flexible	Panel / Patch 90mm (day)	Completed
<b>MAJOR MAINTENANCE NIGHT TIME (SCRIM) CARRIAGEWAY RESURFACING</b>									
START DATE	FINISH DATE	START TIME	FINISH TIME	WARD	LOCATION	SECTION DESCRIPTION	CONSTRUCTION TYPE	TREATMENT	STATUS
06/10/2025	07/10/2025	21:00PM	05:00AM	HOUNSLOW HEATH	WELLINGTON ROAD SOUTH	FULL CARRIAGEWAY BETWEEN AVONDALE GARDENS TO VICTORIA AVENUE	Fully Flexible	FF-RESU:1&2	Programmed
04/07/2025	05/07/2025	21:00PM	05:00AM	BEDFONT	BEDFONT LANE	FULL CARRIAGEWAY WESTMACOTT DRIVE TO NEAR BEDFONT HOUSE ENTRANCE (UNITED DRIVE)	Fully Flexible	FF-RESU:3	Completed
07/07/2025	08/07/2025	21:00PM	05:00AM	BRENTFORD WEST	WINDMILL ROAD	FROM THE JUNCTION WITH THE GREAT WEST RD TO EASTBOURNE RD FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU:3	Completed
08/07/2025	09/07/2025	21:00PM	05:00AM	HOUNSLOW CENTRAL	LAMPTON ROAD	FROM ELMSWORTH AVENUE TO NEVILLE CLOSE FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU:1&2	Completed
2026 DATE TBC	2026 DATE TBC	21:00PM	05:00AM	ISLEWORTH	TWICKENHAM ROAD	FROM THE JUNCTION WITH TEESDALE GRDS TO NR EI SUB STATION JUST PAST PARK ROAD FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU:1&2	Deferred 2027 due to ongoing utility works
25/06/2025	26/06/2025	21:00PM	05:00AM	OSTERLEY & SPRING GROVE	LONDON ROAD	FROM COLLEGE RD TO ST JOHNS RD FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU:1&2	Completed
30/06/2025	01/07/2025	21:00PM	05:00AM	HOUNSLOW WEST	BATH ROAD	JCT CORBAN RD TO LAMPTON RD FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU:1&2	Completed

26/06/2025	27/06/2025	21:00PM	05:00AM	ISLEWORTH	ST JOHNS ROAD	FROM GRAINGER ROAD TO KENDALL ROAD FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU:3	Completed
01/07/2025	03/07/2025	21:00PM	05:00AM	FELTHAM NORTH	HOUNSLOW ROAD	FERN GROVE TO THE END OF THE BUS LANE ADJACENT TO FELTHAM ASSEMBLY HALL FULL CARRIAGEWAY RESURFACING	Fully Flexible	FF-RESU&STREN-50EME2%:1&2	Completed
<b>MAJOR MAINTENANCE NIGHT TIME (HFS)</b>									
<b>START DATE</b>	<b>FINISH DATE</b>	<b>START TIME</b>	<b>FINISH TIME</b>	<b>WARD</b>	<b>LOCATION</b>	<b>SECTION DESCRIPTION</b>	<b>CONSTRUCTION TYPE</b>	<b>TREATMENT</b>	<b>STATUS</b>
07/07/2025	18/07/2025	21:00PM	05:00AM	HOUNSLOW WEST	BATH ROAD	LAMPTON RD TO CORBAN ROAD W/B APPROACH TO THE TRAFFIC LIGHT CROSSING NEAR STEVE BIKO WAY	HFS GREY COLD/AP	COLD APPLIED ANTI-SKID	Completed
08/07/2025	08/07/2025	21:00PM	05:00AM	HOUNSLOW WEST	BATH ROAD	W/B APPROACH TO HOSPITAL ROAD	HFS GREY COLD/AP	COLD APPLIED ANTI-SKID	Completed
09/07/2025	19/07/2025	21:00PM	05:00AM	SYON & BRENTFORD LOCK	LONDON ROAD	THORNBURY RD TO BRIDGE RD. E/B APPROACH TO ZEBRA CROSSING JCT THORNBURY ROAD (ALSO 2 PATCHES ON THE W/B SIDE)	HFS GREY COLD/AP	COLD APPLIED ANTI-SKID	Completed
10/07/2025	12/07/2025	21:00PM	05:00AM	SYON & BRENTFORD LOCK	LONDON ROAD	COLLEGE RD TO ST JOHNS RD E/B & W/B APPROACH TO TRAFFIC LIGHT CROSSINGS	HFS GREY COLD/AP	COLD APPLIED ANTI-SKID	Completed
14/07/2025	09/07/2025	21:00PM	05:00AM	OSTERLEY & SPRING GROVE	LONDON ROAD	W/B APPROACH TO ZEBRA CROSSING NEAR WOOD LANE JUNCTION	HFS GREY COLD/AP	COLD APPLIED ANTI-SKID	Completed
15/07/2025	12/07/2025	21:00PM	05:00AM	ISLEWORTH	ST JOHNS ROAD	START OF ISLAND (L SPLAY) TO GRAINGER RD N/B APPROACH TO ZEBRA CROSSING GRAINGER ROAD JUNCTION	HFS GREY COLD/AP	COLD APPLIED ANTI-SKID	Completed
16/07/2025	17/07/2025	21:00PM	05:00AM	FELTHAM NORTH	HOUNSLOW ROAD	FERN GROVE TO HARLINGTON RD W NB & S/B APPROACH TO ZEBRA CROSSING JCT PARK WAY AND S/B BUS LANE APPROACH TO HARTINGTON ROAD	HFS GREY COLD/AP HFS RED COLD/AP	COLD APPLIED ANTI-SKID	Completed
2026 DATE TBC	2026 DATE TBC	21:00PM	05:00AM	SYON & BRENTFORD LOCK	LONDON ROAD	W/B APPROACH TO SPUR ROAD TRAFFIC LIGHTS	HFS GREY COLD/AP	RESURFACING AND COLD APPLIED ANTI-SKID	Deferred 2027 due to ongoing utility works